CHECKLIST (to be completed by site manager /supervisor)

Com	pany:			
Site:				
Plot: Site manager/supervisor:				
Ref.	Item	Yes (✔)	No (✔)	Inspected (initials & date)
1.	Are precast concrete planks 150mm (min) thick and of mass per unit area 300 kg/m² (min)?			(initially at date)
2.	Are inner leaves to external (flanking) walls of the correct block density?			
3.	Are joints between precast concrete planks grouted?			
4.	Are precast concrete planks built into the masonry walls?			
5.	Is screed applied directly to the planks?			
6.	Has ceiling system been installed in accordance with the manufacturer's instructions (where applicable)?			
7.	Are all ceiling board joints sealed with tape or caulked with sealant?			
8.	Has floating floor treatment been installed in accordance with the manufacturer's instructions?			
9.	Have all resilient flanking strips been fitted?			
10.	Are service pipes wrapped in quilt and boxed in with two layers of nominal 8 kg/m² gypsum-based board?			
11.	Is separating floor satisfactorily complete?			
Not	tes (include details of any corrective action)			
Site manager/supervisor signature				

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.