CHECKLIST (to be completed by site manager/supervisor)

lot:	Site manager/supervisor:		
Ref.	ltem	Yes (✔)	Inspected (initials & date)
I.	Is concrete slab density 2400 kg/m³ (min)?		(initial)
2.	Where blockwork inner leaves are adopted to the external (flanking) walls are they of the correct density?		
3.	Is concrete slab 250mm (min) thick without screed, or 200mm (min) thick where a 40mm (min) screed covers the in-situ concrete slab?		
1 .	Is inner leaf discontinuous between storeys?		
5.	Has ceiling system been installed in accordance with the manufacturer's instructions (where applicable)?		
6.	Is there a minimum ceiling void of 75mm?		
7.	Are all ceiling board joints sealed with tape or caulked with sealant?		
3.	Has floating floor treatment been installed in accordance with the manufacturer's instructions?		
).	Have all resilient flanking strips been fitted?		
10.	Are service pipes wrapped in quilt and boxed in with two layers of gypsum-based board, nominal 8 kg/m² each layer?		
11.	Is separating floor satisfactorily complete?		
No	tes (include details of any corrective action)		

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.