CHECKLIST (to be completed by site manager /supervisor)

Company:					
Site:					
Plot:		Site manager/supervisor:			
Ref.	Item			Yes No	Inspected (initials & date)
1.	Is concrete slab der	ab density 2400 kg/m³ (min)?			(initials a date)
2.		Where blockwork inner leaves are adopted for the external flanking) walls are they of the correct density?			
3.	Is concrete slab 175mm (min) thick?				
4.	Is inner leaf discontinuous between storeys?				
5.	Has ceiling system been installed in accordance with the manufacturer's instructions (where applicable)?				
6.	Is there a minimum ceiling void of 150mm?				
7.	Are all ceiling board joints sealed with tape or caulked with sealant?		ulked with		
8.	Has the IsoRubber adhesive?	as the IsoRubber Top been bonded to the slab with IsoBond lhesive?			
9.	Is the IsoRubber Top fully covering the floor surface?		ıce?		
10.	Are service pipes wrapped in quilt and boxed in with two layers of gypsum-based board, nominal 8 kg/m² each layer				
11.	Is separating floor s	atisfactorily complete?			
Contact details for technical assistance from Thermal Economics, manufacturer of IsoRubber Top:					
Telephone: 01582 544255 Fax: 01582 429305 E-mail: technical@thermal-economics.co.uk					
Not	t es (include details o	f any corrective action)			
Site manager/supervisor signature					

^{®:} UK registered trade mark no. 2291665

тм: trade mark

[©] Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.