CHECKLIST (to be completed by site manager/supervisor)

Com	pany:			
Site:				
Plot:	Site manager/supervisor:			
Ref.	Item	Yes (✔)	No (✔)	Inspected (initials & date)
1.	Has training been received from InstaCoustics?			
2.	Are precast concrete planks 150mm (min) thick and of mass per unit area 300 kg/m ² (min)?			
3.	Are inner leaves to external (flanking) walls of the correct block density?			
4.	Are joints between precast concrete planks grouted and sealed?			
5.	Are precast concrete planks built into the masonry walls?			
6.	Is the InstaLay 65 edge strip installed for all room perimeters?			
7.	Are the InstaLay 65 joints overlapped by 50mm and sealed with tape?			
8.	Is the InstaLay 65 layer overlapping the InstaLay 65 edge strip?			
9.	Are the skirting boards isolated from the screed by the InstaLay 65 edge strip?			
10.	Are all ceiling board joints sealed with tape or caulked with sealant?			
11.	Are service pipes wrapped in quilt and boxed in with two layers of nominal 8 kg/m ² gypsum-based board?			
12.	Is separating floor satisfactorily complete?			
Contact details for technical assistance from InstaCoustics, manufacturer of InstaLay 65 resilient layer system:				
Telephone: 0118 973 9560 Fax: 0118 973 9547 E-mail: sales@instacoustic.co.uk				
Not	es (include details of any corrective action)			
Site	e manager/supervisor signature			

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.