CHECKLIST (to be completed by site manager/supervisor)

Company:				
Site:				
Plot: Site manager/supervisor:				
Ref.	Item	Yes (✔)	_	Inspected (initials & date)
1.	Is concrete density 2200 kg/m³ (min)?			(minute of dialo)
2.	Is concrete at least 80mm thick at shallowest point and 130mm thick at deepest point?			
3.	Is inner leaf discontinuous between storeys?			
4.	Has ceiling system been installed in accordance with the manufacturer's instructions (where applicable)?			
5.	Is overall distance from top surface of concrete to underside of ceiling treatment at least 300mm?			
6.	Are all ceiling board joints sealed with tape or caulked with sealant?			
7.	Has floating floor treatment been installed in accordance with the manufacturer's instructions?			
8.	Have all resilient flanking strips been fitted?			
9.	Are vertical service pipes wrapped in quilt and boxed in with two layers of gypsum-based board, nominal 8 kg/m² each layer?			
10.	Is separating floor satisfactorily complete?			
	tes (include details of any corrective action)			
Site manager/supervisor signature				

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.