## CHECKLIST (to be completed by site manager/supervisor)

Plot: Site manager/supervisor:				
Ref.	Item	Yes (✔)	No (✔)	Inspected (initials & date)
	Is separating wall cavity at least 75mm?			(mmano er diano)
	Is external (flanking) wall cavity at least 50mm?			
3.	Are separating wall blocks lightweight aggregate (1350 to 1600 kg/m³)?			
	Is cavity free from droppings and debris?			
5.	Are separating wall ties Approved Document E "Tie type A" (see Appendix A)?			
<b>).</b>	Are cavity stops installed?			
<b>'</b> .	Are joints fully filled?			
3.	Are voids around floor joists, chases, etc. fully filled/sealed?			
).	Where there is a separating floor (e.g. flats/apartments) has the resilient flanking strip been installed?			
0.	Is separating wall satisfactorily complete?			

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.