CHECKLIST (to be completed by site manager/supervisor)

Jon	ipany:			
Site:				
Plot:		Site manager/supervisor:		
Ref.	Item		Yes No (✔) (✔)	Inspected (initials & date)
1.	Is separating wall cavity at least 75mm?			
2.	Is external (flanking) wall cavity at least 50mm?			
8.	Is external (flanking) wall inner leaf aircrete (450 to 800 kg/m ³)?			
I.	Are separating wall blocks aircrete (600 to 800 kg/m ³)?			
5.	Is cavity free from droppings and debris?			
6.	Are separating wall (see appendix A)?	ties Approved Document E "Tie type A"		
7.	Are cavity stops installed where specified in the robust detail™?			
3.	Are joints fully filled?			
).	Are voids around floor joists, chases, etc. fully filled/sealed?			
10.		ed to the whole wall face y be omitted between floor joists/beams)?		
11.	Where there is a separating floor (e.g. flats/apartments), has the correct flanking/isolation been provided to the perimeter of the floating floor/screed?			
12.	Are all junctions of caulked with sealar	wall and ceiling boards sealed with tape or t?		
13.	Is separating wall s	atisfactorily complete?		
No	tes (include details o	f any corrective action)		
Site	manager/supervisor	signature		

®: UK registered trade mark no. 2291665

™: trade mark

© Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.