## CHECKLIST (to be completed by site manager/supervisor)

Company:				
Site:				
Plot:	Site manager/supervisor:			
Ref.	Item	Yes (✔)	_	Inspected (initials & date)
1.	Is separating wall cavity at least 75mm?			
2.	Is external (flanking) wall cavity at least 50mm?			
3.	Are separating wall blocks Besblock Star Performer 5-bridge cellular blocks?			
4.	Are the blocks laid with the cells open to the lower bed?			
5.	Is cavity free from droppings and debris?			
6.	Are separating wall ties Approved Document E "Tie type A" (see appendix A)?			
7.	Are cavity stops installed?			
8.	Are joints fully filled?			
9.	Are voids around floor joists, chases, etc. fully filled/sealed?			
10.	Is render coat applied to the whole wall face (except where it may be omitted between floor joists/beams)?			
11.	Where there is a separating floor (e.g. flats/apartments) has the resilient flanking strip been installed?			
12.	Are all junctions of wall and ceiling boards sealed with tape or caulked with sealant?			
13.	Is separating wall satisfactorily complete?			
Contact details for technical assistance from Besblock, manufacturer of 'Star Performer' dense aggregate cellular blocks:  Telephone: 01952 685000 Fax: 01952 585224 E-mail: technical@besblock.com				
	es (include details of any corrective action)  e manager/supervisor signature			

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.