CHECKLIST (to be completed by site manager/supervisor)

Com	npany:			
Site:				
Plot:		Site manager/supervisor:		
Ref.	Item		Yes No	Inspected (initials & date)
1.	Is separating wall cavity at least 75mm?			(initials & date)
2.	Is external (flanking) wall cavity at least 50mm?			
3.	Is external (flanking) wall inner leaf aircrete thin joint block (450 to 800 kg/m³)?			
4.	Are separating wall blocks thin joint compatible aircrete (600 to 800 kg/m³)?			
5.	Is cavity free from droppings and debris?			
6.	Have only Ancon Staifix HRT4 wall ties or Clan PWT4 wall ties been used in the separating wall?			
7.	Are cavity stops installed where specified in the robust detail $^{\text{\tiny TM}}?$			
8.	Are joints fully filled and sealed?			
9.	Are voids around floor joists, chases, etc. fully filled/sealed?			
10.	Is render coat applied to the whole wall face (except where it may be omitted between floor joists/beams)?			
11.	Are all junctions of wall and ceiling boards sealed with tape or caulked with sealant?			
12.	Is separating wall sa	atisfactorily complete?		
		f any corrective action) signature		
Jile	manager/supervisor	Signature	• •	

^{®:} UK registered trade mark no. 2291665

тм: trade mark

[©] Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.