CHECKLIST (to be completed by site manager/supervisor)

Com	ipany:			
Site:				
Plot:	Site manager/supervisor:			
Ref.	Item	Yes (✔)	No (✔)	Inspected (initials & date)
1.	Is separating wall cavity at least 100mm?			(initials & date)
2.	Is external (flanking) wall cavity at least 50mm?			
3.	Are separating wall blocks lightweight aggregate (1350 to 1600 kg/m³)?			
4.	Is cavity free from droppings and debris?			
5.	Are insulation retaining ties in separating wall to Approved Document E "Tie type A" (see Appendix A)?			
6.	Are cavity stops installed?			
7.	Are joints fully filled?			
8.	Is Isover RD35 fixed in the cavity?			
9.	Are insulation batts tightly butted together?			
10.	Are voids around floor joists, chases, etc. fully filled/sealed?			
11.	Where there is a separating floor (e.g. flats/apartments) has the resilient flanking strip been installed?			
12.	Are all junctions of wall and ceiling boards sealed with tape or caulked with sealant?			
13.	Is separating wall satisfactorily complete?			
Cor	ntact details for technical assistance from Saint Gobain-Isover, manufacturer	of Isover	RD35 a	coustic Batt:
Tel	ephone: 01159 451143 Fax: 01159 451915 E-mail: iso	ver.enqı	uiries@	saint-gobain.com
	tes (include details of any corrective action) manager/supervisor signature			

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.