## CHECKLIST (to be completed by site manager/supervisor)

Con	npany:			
Site:				
Plot:	Site manager/supervisor:			
Ref.	Item	Yes (✔)	No (✔)	Inspected (initials & date)
1.	Is separating wall cavity at least 75mm?			(ars or date)
2.	Is external (flanking) wall cavity at least 50mm?			
3.	Is external (flanking) wall inner leaf aircrete (450 to 800 kg/m³)?			
4.	Are separating wall blocks aircrete (600 to 800 kg/m³)?			
5.	Is cavity free from droppings and debris?			
6.	Are insulation retaining ties in separating wall to Approved Document E "Tie type A" (see Appendix A)?			
7.	Are cavity stops installed?			
8.	Are joints fully filled?			
9.	Is Isover RD35 fixed in the cavity?			
10.	Are insulation batts tightly butted together?			
11.	Are voids around floor joists, chases, etc. fully filled/sealed?			
12.	Where there is a separating floor (e.g. flats/apartments) has the resilient flanking strip been installed?			
13.	Are all junctions of wall and ceiling boards sealed with tape or caulked with sealant?			
14.	Is separating wall satisfactorily complete?			
	ntact details for technical assistance from Saint Gobain-Isover, manufacturer ephone: 01159 451143 Fax: 01159 451915 E-mail: isov			coustic Batt: saint-gobain.com
	tes (include details of any corrective action)  manager/supervisor signature			

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.