CHECKLIST (to be completed by site manager/supervisor)

Com	pany:			
Site:				
Plot:	Site manager/supervisor:			
Ref.	Item	Yes (✔)	No (✔)	Inspected (initials & date)
1.	Is separating wall cavity at least 100mm?			(initials a date)
2.	Is external (flanking) wall cavity at least 50mm?			
3.	Are separating wall blocks solid aggregate (1350-1600 kg/m³ or 1850-2300 kg/m³) or Besblock "Star Performer" (with cells open to lower bed)?			
4.	Has 500mm wide MONARFLOOR® BRIDGESTOP® 3mm HP Acoustic Membrane been laid under the party wall over the dpm?			
5.	Has Monarfloor® Bridgestop® Quilt been installed in 2 lifts with Monarfloor® Bridgestop® Ties?			
6.	Is cavity above the quilt free from droppings and debris?			
7.	Are separating wall ties Staifix HRT4?			
8.	Are cavity stops installed?			
9.	Are all block joints fully filled?			
10.	Are voids around floor joists, chases, etc. fully filled/sealed?			
11.	Is render coat applied to the whole wall face (except where it may be omitted between floor joists/beams)?			
12.	Are all junctions of wall and ceiling boards sealed with tape or caulked with sealant?			
13.	Is separating wall satisfactorily complete?			
Contact details for technical assistance from Icopal-MONARFLOOR®, manufacturer of the MONARFLOOR® BRIDGESTOP® system: Telephone: 0161 866 6540 Fax: 0161 865 8433 E-mail: acoustics.uk@icopal.com				
Notes (include details of any corrective action) Site manager/supervisor signature				

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.