CHECKLIST (to be completed by site manager/supervisor)

Plot:		Site manager/supervisor:		
Ref.	Item		Yes No (✔) (✔)	Inspected (initials & date
۱.	Are wall linings at least 190mm apart?			
2.	Is absorbent material 100mm (min) Isover mineral wool quilt (min density 10 kg/m ³)?			
3.	Is quilt compressed between studs?			
4.	Is separating wall lining two layers of 15mm Gyproc SoundBloc plasterboard on both sides?			
5.	Are all joints in wall lining staggered? Are all joints sealed with tape or caulked with sealant?			
) .				
7.	Are services and soc 10.1 and 10.2?	kets installed in accordance with sketches		
3.	Is separating wall sa	tisfactorily complete?		
Cor	ntact details for technical a	assistance from British Gypsum, manufacturer of G	iypwall QUIET IW	'L steel frames:
Tel	ephone: 0844 800 199	91 Fax: 0844 561 8816 E-mail: bgt	echnical.enqui	ries@bpb.com

Notes (include details of any corrective action)

®: UK registered trade mark no. 2291665

™: trade mark

© Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.