## CHECKLIST (to be completed by site manager/supervisor)

Company: Site:				
Ref.	Item	Yes (✔)	No (✔)	Inspected (initials & date)
1.	Are wall linings at least 250mm apart?			(initials & date)
2.	Is the absorbent material unfaced mineral wool batts of appropriate density and thickness?			
3.	Are batts fitted together tightly?			
4.	Are all joints in the wall lining staggered?			
5.	Is separating wall lining correct mass per unit area on both sides?			
6.	Are all joints sealed with tape or caulked with sealant?			
7.	Are services installed in accordance with section 9?			
8.	Is separating wall satisfactorily complete?			
	e manager/supervisor signature			

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.