CHECKLIST (to be completed by site manager/supervisor)

Site					
		0''			
Plot:		Site manager/supervisor:			
Ref.	Item		Yes (✔)	No (✔)	Inspected (initials & date
1.	Are wall linings at le	east 240mm apart?			(
2.	Are sheathing boards at least 50mm apart?				
3.	Is absorbent material at least 60mm thick?				
4.	Does absorbent ma above ceiling line in	aterial cover whole lining area except n roof void zone?			
5.	Are all joints in wall lining staggered?				
6.	Is separating wall lining correct mass per unit area on both sides?				
7.	Are all joints sealed	with tape or caulked with sealant?			
3.	Are services installe	ed in accordance with sketches 9.1 and 9.2?			
9.	If there is a separate resilient flanking sta	ing floor (e.g. in flats/apartments) has the rip been provided?			
10.	Is separating wall s	atisfactorily complete?			
No	tes (include details d	of any corrective action)			

®: UK registered trade mark no. 2291665

тм: trade mark

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

[©] Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.