CHECKLIST (to be completed by site manager/supervisor)

Plot:		Site manager/supervisor:			
Ref.	Item		Yes (✔)	No (✔)	Inspected (initials & date)
•	Are ElecoFrame panels being used?				
	Are wall linings at least 240mm apart?				
-	Is absorbent material at least 60mm thick in both leaves of the separating wall?				
-	Does absorbent material cover whole lining area except above ceiling line in roof void zone?				
	Are all joints in wall lining staggered?				
-	Is separating wall lining correct mass per unit area on both sides?				
-	Are all joints sealed	with tape or caulked with sealant?			
5_	Are services installed	d in accordance with sketches 8.1 and 8.2?			
).	Is inner leaf lined wit minimum density 32	h 45mm (min) foil faced PIR insulation, kg/m ³ ?			
0.	Is separating wall sa	tisfactorily complete?			

Notes (include details of any corrective action)

Site manager/supervisor signature

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.