## CHECKLIST (to be completed by site manager/supervisor)

Com	pany:			
Site:				
Plot:	Site manager/supervisor:			
Ref.	Item	Yes (✔)	No (✔)	Inspected (initials & date)
	Are wall linings at least 240mm apart?			(initial of district)
•	Are sheathing boards at least 60mm apart?			
	Is absorbent material at least 89mm thick?			
-	Are stud voids fully filled with Warmcel 500 except above ceiling line in roof void zone?			
	Are all joints in wall lining staggered?			
j.	Is separating wall lining correct mass per unit area on both sides?			
<b>'</b> .	Are all joints sealed with tape or caulked with sealant?			
<b>5.</b>	Are services installed in accordance with sketches 9.1 and 9.2?			
).	If there is a separating floor (e.g. in flats/apartments) has the resilient flanking strip been provided?			
0.	Is separating wall satisfactorily complete?			
Cor	tact details for technical assistance from Excel Industries, providers of Warm	ncel 500:		
Tel	ephone: 01685 845 200 Fax: 01685 844 106 E-mail: sale	es@exc	elfibre.	com
Not	es (include details of any corrective action)			
Site	manager/supervisor signature			

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.