

**CHECKLIST** (to be completed by site manager/supervisor)

Company: \_\_\_\_\_

Site: \_\_\_\_\_

Plot: \_\_\_\_\_ Site manager/supervisor: \_\_\_\_\_

Ref.	Item	Yes (✓)	No (✓)	Inspected (initials & date)
1.	Has training been received from <i>Collecta</i> ®?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
2.	Are precast concrete planks 150mm (min) thick and of mass per unit area 300 kg/m <sup>2</sup> (min)?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
3.	Are inner leaves to external (flanking) walls of the correct block density and appropriate for precast concrete plank thickness and ceiling treatment?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
4.	Are joints between precast concrete planks grouted and sealed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
5.	Are precast concrete planks built into the masonry walls?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
6.	Is the <b>E-strip</b> perimeter edging installed around all room perimeter walls (including door openings, cupboards, across thresholds and into wall recesses) and service pipes and joints sealed with <b>J-strip</b> tape?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
7.	Are <b>YELOfon</b> ® HD10+ resilient layer joints formed as described in Section 4 and sealed with <b>J-strip</b> tape?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
8.	Is <b>YELOfon</b> ® HD10+ resilient layer overlapping the <b>E-strip</b> perimeter edging and joints sealed with <b>J-strip</b> tape?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
9.	Are the skirting boards isolated from the screed by the <b>E-strip</b> perimeter edging?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
10.	Is appropriate ceiling treatment used to suit wall block type?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
11.	Are all ceiling board joints sealed with tape or caulked with sealant?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
12.	Are service pipes wrapped in quilt and boxed in with two layers of nominal 8 kg/m <sup>2</sup> gypsum-based board?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>
13.	Is separating floor satisfactorily complete?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="text"/>

Contact details for technical assistance from *Collecta*®, manufacturer of **YELOfon**® HD10+ resilient layer system:  
**Telephone: 08456 717174      Fax: 08456 717172      E-mail: technical@collecta.co.uk**

**Notes** (include details of any corrective action)

  
  
  

Site manager/supervisor signature .....

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.