CHECKLIST (to be completed by site manager/supervisor)

Plot:	Site manager/supervisor:		
Ref.	Item	Yes No (✔) (✔)	Inspected (initials & date
1.	Has training been received from Icopal-MONARFLOOR $^{ m I}$		(
2.	Are precast concrete planks 150mm (min) thick and of mass per unit area 300 kg/m ² (min)?		
3.	Are inner leaves to external (flanking) walls of the correct block density?		
4.	Are joints between precast concrete planks grouted and sealed?		
5.	Are precast concrete planks built into the masonry walls?		
6.	Is the 10mm TRANQUILT $^{\ensuremath{ extsf{e}}}$ covering the whole floor slab?		
7.	Is the TRANQUILT [®] taken 150mm up the wall?		
8.	Are the integrated overlaps sealed with Monarfloor Acoustic Adhesive?		
9.	Are the skirting boards and wall linings isolated from the screed by the TRANQUILT®?		
10.	Has the installation been signed off by Icopal-MONARFLOOR® prior to pouring the screed?		
11.	Are all ceiling board joints sealed with tape or caulked with sealant?		
12.	Are service pipes wrapped in quilt and boxed in with two layers of nominal 8 kg/m ² gypsum-based board?		
13.	Is separating floor satisfactorily complete?		
resi	tact details for technical assistance from Icopal-MONARFLOOR [®] TRANQ ient layer system: ephone: 0161 866 6540 Fax: 0161 866 6527 E-mail: acou	UILT®, manufa	
N J = 1			
No	es (include details of any corrective action)		

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.