## CHECKLIST (to be completed by site manager/supervisor)

Com	pany:		
Site:			
Plot:	Site manager/supervisor:		
Ref.	Item	Yes No	Inspected (initials & date)
	Is separating wall cavity at least 100mm?		
	Is external (flanking) wall cavity at least 50mm?		
B.	Are separating wall blocks Besblock Star Performer 5-bridge cellular blocks?		
	Are the blocks laid with the cells open to the lower bed?		
j <b>.</b>	Is cavity free from droppings and debris?		
<b>5.</b>	Are separating wall ties Approved Document E "Tie type A" (see appendix A)?		
•	Are cavity stops installed where specified in the robust detail™?		
	Are joints fully filled?		
	Are voids around floor joists, chases, etc. fully filled/sealed?		
0.	Is party wall cavity fully filled with mineral wool insulation, and are all insulation sections tightly butted to leave no gaps?		
1.	Where there is a separating floor (e.g. flats/apartments) has the resilient flanking strip been installed?		
2.	Are all junctions of wall and ceiling boards sealed with tape or caulked with sealant?		
3.	Is separating wall satisfactorily complete?		
	tact details for technical assistance from Besblock, manufacturer of 'Star Pe phone: 01952 685000 Fax: 01952 585224 E-mail: tech	rformer' dense a	
	es (include details of any corrective action)		

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.



<sup>®:</sup> UK registered trade mark no. 2291665

тм: trade mark

<sup>©</sup> Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.