CHECKLIST (to be completed by site manager/supervisor)

Com	pany:			
Site:				
Plot:	Site manager/supervisor:			
Ref.	Item	Yes (✔)	No (✔)	Inspected (initials & date)
1.	Are timber I-Joists at least 240mm deep?			(iiiiiaio a dato)
2.	Are resilient ceiling bars fitted at right angles to the joists?			
3.	Has quilt (min 100mm thick) been fitted between the joists?			
4.	Has floating floor treatment FFT80 $^{\rm TM}$ been fitted in accordance with the manufacturer's instructions?			
5.	Has quilt been fitted between the floor battens?			
6.	Has the ceiling system been fitted in accordance with the manufacturer's instructions?			
7.	Is the ceiling treatment CT1™, fixed to the resilient bars with correct screws, such that the screws do not touch or penetrate the joists?			
8.	Are all joints sealed with tape or caulked with sealant?			
9.	Are vertical service pipes wrapped in quilt and boxed in with two layers of gypsum-based board combined nominal mass per unit area of 16 kg/m ² ?			
10.	Have all resilient flanking strips been fitted?			
11.	Is separating floor satisfactorily complete?			
	res (include details of any corrective action) manager/supervisor signature			

^{®:} UK registered trade mark no. 2291665

тм: trade mark

[©] Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.