

CHECKLIST (to be completed by site manager/supervisor)

Company: _____

Site: _____

Plot: _____ Site manager/supervisor: _____

Ref.	Item	Yes (✓)	No (✓)	Inspected (initials & date)
1.	Has training been received from Thermal Economics?	<input type="checkbox"/>	<input type="checkbox"/>	<input style="width: 100%;" type="text"/>
2.	Are precast concrete planks 150mm (min) thick and of mass per unit area 300 kg/m ² (min)?	<input type="checkbox"/>	<input type="checkbox"/>	<input style="width: 100%;" type="text"/>
3.	Are inner leaves to external (flanking) walls of the correct block density?	<input type="checkbox"/>	<input type="checkbox"/>	<input style="width: 100%;" type="text"/>
4.	Are joints between precast concrete planks grouted and sealed?	<input type="checkbox"/>	<input type="checkbox"/>	<input style="width: 100%;" type="text"/>
5.	Are precast concrete planks built into the masonry walls?	<input type="checkbox"/>	<input type="checkbox"/>	<input style="width: 100%;" type="text"/>
6.	Is the IsoEdge flanking strip installed for all room perimeters?	<input type="checkbox"/>	<input type="checkbox"/>	<input style="width: 100%;" type="text"/>
7.	Are the IsoRubber joints overlapped by 50mm and sealed with tape?	<input type="checkbox"/>	<input type="checkbox"/>	<input style="width: 100%;" type="text"/>
8.	Is the IsoRubber layer overlapping the IsoEdge flanking strip?	<input type="checkbox"/>	<input type="checkbox"/>	<input style="width: 100%;" type="text"/>
9.	Are the skirting boards isolated from the screed by the IsoEdge flanking strip?	<input type="checkbox"/>	<input type="checkbox"/>	<input style="width: 100%;" type="text"/>
10.	Are all ceiling board joints sealed with tape or caulked with sealant?	<input type="checkbox"/>	<input type="checkbox"/>	<input style="width: 100%;" type="text"/>
11.	Are service pipes wrapped in quilt and boxed in with two layers of nominal 8 kg/m ² gypsum-based board?	<input type="checkbox"/>	<input type="checkbox"/>	<input style="width: 100%;" type="text"/>
12.	Is separating floor satisfactorily complete?	<input type="checkbox"/>	<input type="checkbox"/>	<input style="width: 100%;" type="text"/>

Contact details for technical assistance from Thermal Economics, manufacturer of IsoRubber resilient layer system:
Telephone: 01582 544255 Fax: 01582 429305 E-mail: technical@thermal-economics.co.uk

Notes (include details of any corrective action)

Site manager/supervisor signature

©: UK registered trade mark no. 2291665

™: trade mark

© Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.