CHECKLIST (to be completed by site manager/supervisor)

| Company: | | | | |
|---|--|----------------------|--|-----------------------------|
| Site: | | | | |
| Plot: | Site manager/supervisor: | | | |
| Ref. | Item | Yes | | Inspected (initials & date) |
| 1. | Are timber Finnjoists at least 220mm deep? | (\(\bullet\) | | (initials & date) |
| 2. | Where used, is rip detail correct? | | | |
| 3. | Are SoundBar perimeter edge strips installed correctly? | | | |
| 4. | Has the SoundBar floating floor treatment been fitted in accordance with the manufacturer's instructions? | | | |
| 5. | Are resilient ceiling bars fitted at right angles to the joists? | | | |
| 6. | Has quilt (min 100mm thick) been fitted between the joists? | | | |
| 7. | Has ceiling system been fitted in accordance with the manufacturer's instructions? | | | |
| 8. | Are the ceiling treatments fixed to the resilient bars with correct screws, such that the screws do not touch or penetrate the joists? | | | |
| 9. | Is service void minimum 100mm? | | | |
| 10. | Are all joints sealed with tape or caulked with sealant? | | | |
| 11. | Are vertical service pipes wrapped in quilt and boxed in with two layers of gypsum-based board combined nominal mass per unit area of 16 kg/m ² ? | | | |
| 12. | Is separating floor satisfactorily complete? | | | |
| Contact details for technical assistance from Finnforest, manufacturer of SoundBar floor system: Telephone: 01205 883835 Fax: 01205 362519 E-mail: soundbar@finnforest.com | | | | |
| No | tes (include details of any corrective action) | | | |
| Site manager/supervisor signature | | | | |

Copyright in the contents of this handbook is owned by Robust Details Limited. No copying or reproduction of the contents is permitted without the consent of Robust Details Limited with the exception of the checklists. The checklists may be copied and used freely.